COMPLETION REPORT

1	Name of the work	***Providing Street Name Board at Ravindranagara & Mallasandra, in Ward No. 13 in Shettyhalli Sub-Division.***
2	Sanctioned Estimate No. & Date	148/12-13 D 25-9-12
3	Head of Account which is chargeable	P- 0541
4	Instrument Order NO. & Date	290/4.1.2013
5	Name Of Contractor	***Sri. Shivakumar N.M, No. 7, 2nd Block, Rajajinagara (Juganahalli) Bangalore- 560 010.***
6 a	Time Stipulated for Completion of work	90
b	Delay in Exculpation of Work	236
7	Measurement recorded in	16 Pg/11-12 168842-42
8	Check Measurement of the Asst	16 Pg/ 11-12 168842-42
9	Name of the office/official in charge of the work	AEE (SSD)
10	a) Asst. Eng/junior Eng	Naghuslan
	b) Asst. Exe Engineer	Ramchandramurthy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
995000=00	997959=00	2959=00	—
	996420=00	1420=00	

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER

Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.